

Geoff

March 15, 2012

CHEROKEE COUNTY CAPITAL PROGRAM MANAGEMENT

PROGRESS REPORT

PRECONSTRUCTION STATUS REPORT

PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS	COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
ROADWAY IMPROVEMENTS						
Earney Road Old Country Place to CCC Dam	Reconstruction			American Engineers designer. Construction and right of way plans complete. Right of way acquisition complete.		American Engineers revising profile to minimize cut sections.
East Rope Mill Road	Reconstruct to meet 30 MPH speed design			American Engineers designer. Construction and right of way plans complete.		Being redesigned by property owners. Possible construction by R & B in 2012.
Hames Road/South Jett Rd	Reconstruction			Hames Rd. - Construction plans complete. South Jett Rd. - Construction plans complete. Finalizing R/W acquisition.		Project on hold. Some Right-of-way acquisition still remains.
Ragsdale Road	Reconstruction			Delon Hampton & Assoc designer. Construction plans complete. Right of way acquisition complete.		Martin Surveying updating survey. Will look at minimizing cut and fill.
Steel Bridge Rd	Widening			LAI Engineering, designer. Construction plans complete. Right of way acquisition complete.		Project on hold. Plans updated to reflect new subdivision entrance.
Wiley Bridge Road EPR 398 (057)	Reconstruction			Delon Hampton & Assoc designer. Southern R/W - R/W acquisition.	118 Closed:56 Negotiate:17	Project on hold.
INTERSECTION IMPROVEMENTS						
Bells Ferry Road South of Steels Bridge Rd	Imprv Sight Distance on NB approach to Bells Ferry Rd/Steels Br Inter			LAI Engineering designer. Construction and right of way plans complete.		Project on hold. Development of commercial parcels on hold.
Bells Ferry Road @ Ridge Road	Intersection Imprv. & Traffic Signal Design			URS Corp. designer. Construction and R/W plans complete.	10 Parcels	Project on hold. Data Book for right of way acquisitions is complete.
East Cherokee Dr @ Lower Union Hill Road	Intersection Improvements			URS Corp. designer. Construction and R/W plans complete.		Project on hold. Development on hold. Developer to pay for installation of traffic signal and part of intersection. Developer agreement is in place.
East Cherokee Dr @ SR 20	Intersection Improvements			STV/Ralph Whitehead & Assoc. designer. Construction & R/W plans complete.		Project on hold.
East Cherokee Dr@Tripp Rd	Intersection Improvements			Pond & Company designer. Construction and R/W plans complete.		Project on hold.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
-----------	----------	-------------------------------	-----------------------------	--	----------------	----------

CONSTRUCTION PLANS COMPLETE

INTERSECTION IMPROVEMENTS (Cont'd.)

Kellogg Cr Rd @ Woodstock Rd	Intersection Improvements			Wolverton Assoc. designer. Construction & R/W plans complete. Right of way acquisition is complete.		Project on hold. Development on hold. Developer agreement is in place.
SR 140/Lower Burris Rd/Puckett Cr Rd	Intersection Improvement			Ross Consulting Engr. Designer. Construction and R/W plans complete.		Project on hold.
Trickum Road @ Jamerson Road	Intersection Improvements			URS Corporation designer. Construction and R/W plans complete.		Project on hold.
Trickum Road @Wagon Trail/Trickum Hill Dr	Intersection Improvements			Keck & Wood designer. Construction and R/W plans complete.		Project on hold.
East Cherokee Drive/South Holly Springs Rd/Thornwood Dr.	Intersection Improvement			URS Corp. designer. Construction and right of way plans complete.		Project on hold.
SR 140 @ East Cherokee Dr.	Intersection Improvement			Mactec, Inc. designer. Construction and right of way plans complete.		Project on hold.

BRIDGES

Tripp Road	Bridge Repair			AECOM designer.		Plans complete.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
DESIGN PROJECTS						
ROADWAY IMPROVEMENTS						
Bells Ferry Rd Southfork Way to Victoria Road	STP 1375 (5) GDOT Project P.I. 630977			GDOT design&const. Cherokee Co. to acquire R/W. GDOT has proj.on hold. Proj.limits rev.to end at Victoria Rd. Pend. final revw.by FHWA.	141	Reviewed the VES report from DHA & sent comments back to GDOT 12/21/07. New Project Manager at GDOT to possibly restart design in 2012.
Commerce Boulevard				Ross Consulting Engineers designer.		ACOE permit received. EPD approval received. R/W being currently acquired. GDOT agrees to fund \$5M. Anticipated bid date August 2012.
INTERSECTION IMPROVEMENTS						
East Cherokee Dr. @ Old Highway 5	Intersection Improvement			American Engineers, Inc., designer.		Working on completing final plans and right of way plans. Reviewing final plans and design.
BRIDGES						
Bells Ferry Rd over L. River/Lake Allatoona	BRSSSTP 1375 (6)			GDOT designer. County to buy R/W. GDOT working at bidding with Bells Ferry Road Project. GDOT has placed design on hold.		New Project Manager at GDOT to possibly restart design in 2012.

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADS & BRIDGES PROJECTS								
Epperson Road								Project complete. Awaiting stand of grass.
Roscoe Collett Court								Construction and Erosion Control plans complete. Easements for plans on file. Roads & Bridges has started clearing of corridor.
Roscoe Collett Road								Construction and Erosion Control plans complete. Easements for plans on file. Roads & Bridges has started clearing of corridor.
Upper Sweetwater Trail	Woodall Rd eastward to Sisley Trl - 2500 Ft.							Clearing complete. Waiting on dry weather to grade & pave.
Hunt Road								Paving complete. Shoulders need grading and stabilizing.

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
IN HOUSE DESIGN - ROADS & BRIDGES PROJECTS								
East Bells Ferry Rd	Intersection Improvement							Plans completed. ACOE easement received. Condemnation filed. Will have possession April 4.
Keeter Road	Holly Street to Canton City Limit							Design Complete. Completing erosion and sediment control plans.
Little Road								Plans completed.
Martin Lane								Plans completed.
Ragsdale Road								Survey in progress.



Hunt Road - East End

03/21/2012 10:07



Hunt Road - West End

03/21/2012 10:09