

April 15, 2013

CHEROKEE COUNTY CAPITAL PROGRAM MANAGEMENT

PROGRESS REPORT

PRECONSTRUCTION STATUS REPORT

PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS	COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
ROADWAY IMPROVEMENTS						
Earney Road Old Country Place to CCC Dam	Reconstruction			American Engineers designer. Construction and right of way plans complete. Right of way acquisition complete.		Profile was revised to minimize cut sections. Plans complete.
Hames Road/South Jett Rd	Reconstruction			Hames Rd. - Construction plans complete. South Jett Rd. - Construction plans complete. Finalizing R/W acquisition.		Project on hold. Some Right-of-way acquisition still remains. Possibly look at phasing project.
Steel Bridge Rd	Widening			LAI Engineering, designer. Construction plans complete. Right of way acquisition complete.		Project on hold. Plans updated to reflect new subdivision entrance. Plans complete. Acquiring R/W from parcels on corner of Steels Br & Bells Ferry Rd.
Wiley Bridge Road EPR 398 (057)	Reconstruction			Delon Hampton & Assoc designer. Southern R/W - R/W acquisition.	118 Closed:56 Negotiate:17	Project on hold.
INTERSECTION IMPROVEMENTS						
Bells Ferry Road South of Steels Bridge Rd	Imprv Sight Distance on NB approach to Bells Ferry Rd/Steels Br Inter			LAI Engineering designer. Construction and right of way plans complete.		Project on hold. Development of commercial parcels on hold.
Bells Ferry Road @ Ridge Road	Intersection Imprv. & Traffic Signal Design			URS Corp. designer. Construction and R/W plans complete.	10 Parcels	Project on hold. Data Book for right of way acquisitions is complete but needs updating.
East Cherokee Dr @ Lower Union Hill Road	Intersection Improvements			URS Corp. designer. Construction and R/W plans complete.		Project on hold. Development on hold. Developer to pay for installation of traffic signal and part of intersection. Developer agreement is in place.
East Cherokee Dr @ SR 20	Intersection Improvements			STV/Ralph Whitehead & Assoc. designer. Construction & R/W plans complete.		Project on hold.
East Cherokee Dr@Tripp Rd	Intersection Improvements			Pond & Company designer. Construction and R/W plans complete.		Project on hold.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS	COMMENTS	R/W PARCELS	COMMENTS
-----------	----------	-------------------------------	-----------------------------	------------------------------------	----------	----------------	----------

CONSTRUCTION PLANS COMPLETE

INTERSECTION IMPROVEMENTS (Cont'd.)

East Cherokee Dr. @ Old Hwy 5	Intersection Improvement			American Engineers, Inc., designer.			Design complete. R/W in FY 2013 Budget. Look at revised traffic at Old Hwy 5. Maybe expand project with City of Holly Springs.
East Cherokee Drive @ South Holly Springs Rd/Thornwood Dr.	Intersection Improvement			URS Corp. designer. Construction and right of way plans complete.			Project on hold. R/W in FY 2013 Budget.
Kellogg Cr Rd @ Woodstock Rd	Intersection Improvements			Wolverton Assoc. designer. Construction & R/W plans complete. Right of way acquisition is complete.			Proj on hold. Development on hold. Developer agreemt in place. Const in FY 2013 Budget. Looking at updating plans.
SR 140 @ East Cherokee Dr.	Intersection Improvement			Mactec, Inc. designer. Construction and right of way plans complete.			Project on hold. Looking at moving project forward to accommodate development in SW corner.
SR 140 @ Lower Burris Rd/Puckett Cr Rd	Intersection Improvement			Ross Consulting Engr. Designer. Construction and R/W plans complete.			Project on hold.
Trickum Road @ Jamerson Road	Intersection Improvements			URS Corporation designer. Construction and R/W plans complete.			Project on hold. R/W in FY 2013 Budget.
Trickum Road @Wagon Trail/Trickum Hill Dr	Intersection Improvements			Keck & Wood designer. Construction and R/W plans complete.			Project on hold.

BRIDGES

Tripp Road	Bridge Repair			AECOM designer.			Plans complete. Working at getting ready to bid for construction.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
DESIGN PROJECTS						
ROADWAY IMPROVEMENTS						
Bells Ferry Rd Southfork Way to Victoria Road	STP 1375 (5) GDOT Project P.I. 630977			GDOT design&const. Cher Co to acquire R/W. Proj.limits rev.to end at Victoria Rd. Will be designed in-house at Dist 6. Environ.by consult.	141	GDOT to restart design in 2013. County to perform conceptual stage study.
INTERSECTION IMPROVEMENTS						
BRIDGES						
Bells Ferry Rd over L. River/Lake Allatoona	BRSSSTP 1375 (6)			GDOT designer. Co. to buy R/W. GDOT wkg. at bidding with Bells Ferry Road proj. Will be designed in-house at Dist 6. Environ.by consult.		GDOT to restart design in 2013. County to perform conceptual stage study.

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADS & BRIDGES PROJECTS								
Roscoe Collett Court								Construction and Erosion Control plans complete. Easements for plans on file. Grading complete. Partial stone placement. Pave 2013.
Roscoe Collett Road								Constr & Eros Cntrl plans complete. Easements for plans on file. Clearing mostly complete on gravel section. Grading restarted 3/2013. Most of paved section cleared of trees.
Upper Sweetwater Trail	Woodall Rd eastward to Sisley Trl - 2500 Ft.							Paving complete. Shoulders complete 4/18/13. Need stand of grass.
IN HOUSE DESIGN - ROADS & BRIDGES PROJECTS								
East Bells Ferry Rd	Intersection Improvement							Plans completed. ACOE easement received. Condemnation filed. We have possession of property.
Keeter Road	Holly Street to Canton City Limit							Design Complete. Erosion and Sediment Control Plans approved. Still need R/W acquisition.
Little Road								Plans completed. Still need Erosion & Sediment control plans.
Martin Lane								Plans completed. Project on hold.



Upper Sweetwater Trail

2013/04/09 09:46



Commerce Boulevard - SR 140 End

2013/04/09 10:22



Commerce Boulevard

2013/04/09 10:27



Inspectors - South Cherokee Lane

2013/03/19 11:35