Roadways Snapshot SPLOST Roadway Program Sept. 9

Where Metro Meets the Mountains



Georgia DOT Projects



SR 20 – widen 2 to 6 lanes (east of Canton)

- 575 to Scott Road under construction est. construction cost = \$27 million
- Scott Rd to Union Hill Rd construction bid 8/20/21 est. construction cost = \$29 million
- Union Hill Rd to East Cherokee Dr –
 construction bid 10/15/23 est. const. cost =
 \$45 million
- East Cherokee Dr to SR 369 construction bid 10/15/24 est. const. cost = \$29 million
- SR 369 to SR 371 construction bid 10/15/25 est. const cost = \$74 million

SR 20 – widen 2 to 4 lanes (west of Canton)

- 17 miles, 8 phases
- Initial Scoping Concept Meeting on 12/17/2020
- Construction is long range
- Total estimated project cost = \$168.5 million

Georgia DOT Projects

SR 140 – widen 2 to 4 lanes - long range – 2021-2040 – HB 170 funding

• 575 to East Cherokee Dr – 5.6 miles – estimated cost = \$111 million

East Cherokee Dr to Arnold Mill Rd – 4.5 miles –
 estimated cost = \$72 million

SR 140 – Cherokee County 2019 TIP Funding applications (from SR 140 Corridor Study)

- SR 140 at Univeter Road \$4.5 million currently in Concept Development
- SR 140 at East Cherokee Dr Ph. 2 \$5.8 million
- SR 140 at Old Batesville Curve \$4 million
- SR 140 at Northside Cherokee Blvd \$2.7 million

SR 140 – City of Canton 2019 TIP Funding applications (from Canton SR 140 Corridor Study)

- SR 140 at Riverstone Pkwy/Marietta Hwy \$4 million
- SR 140 at Reinhardt College Pkwy \$2.5 million



Cherokee County/ Georgia DOT Projects

SR 140 at East Cherokee Dr Ph 1 - under construction

- Adds right-turn lanes to 3 of 4 quadrants; adds left-turn lane storage
- Estimated construction cost = \$3.2 million
- Engineering & ROW costs = \$2.0 million
- GDOT contribution = \$1,000,000 (20%)

SR 140 at Avery Road and Scott Road - construction bid March 2022

- Adds TWLTL on SR 140 from Scott Road south to Avery Road
- County will improve Avery Road and Scott Road to add rightturn lanes
- GDOT total estimated cost = \$700,000

SR 140 at Sugar Pike Road – complete

- Installation of traffic signal
- County total cost = \$131,171.30



Cherokee County/Georgia DOT

Projects

SR 140 at Hickory Road/Batesville Road intersection

- Added thru lanes on SR 140 and Hickory Road/Batesville Road
- Currently in right of way acquisition
- County estimated cost = \$4.5 million
- Will request GDOT funds for construction phase

Bells Ferry Road – widen 2 to 4 lanes – Kellogg Creek Rd to Victoria Rd

- County is in right of way acquisition
- GDOT engineering \$3 million
- County ROW purchase \$16 million
- GDOT construction \$35.3 million bid for construction in August 2023

Bells Ferry Road Bridge over Little River

- GDOT engineering \$2.8 million
- County ROW purchase \$2 million
- GDOT construction \$17.4 million bid for construction in October 2023







Under Construction

- Univeter Road at New Light Road
 - Under construction
 - Intersection realignment, installation of a left-turn lane and a traffic signal
 - To be completed Fall 2021
- Woodstock Road at Victory Drive
 - Construction of a roundabout
 - Project substantially complete
- Holbrook Campground Rd at Birmingham Hwy
 - Construction to begin Fall 2021
 - Construction of a roundabout
- Transart Parkway over Toonigh Creek bridge replacement
 - Replacement of existing bridge
 - Construction to begin Fall 2021



Right-of-Way Acquisition

- Kellogg Creek Road at Victory Drive
 - 13 of 13 parcels acquired
 - Includes addition of right-turn lanes on Victory Dr at Kellogg Creek Rd and Kellogg Creek Rd at Bells Ferry Rd and traffic signal installation
- Union Hill Road over Canton Creek bridge replacement
 - 4 of 5 parcels acquired
 - Replacement of existing bridge and improvements to intersection with Hasty Trail
 - To be bid 4th quarter 2021
- Hames Road Improvements
 - 26 of 26 parcels acquired
 - Roadway reconstruction to include a roundabout
 - To be bid in 2021



Right-of-Way Acquisition

- Trickum Road Sycamore Lane to Belles Lane
 - 25 of 25 parcels acquired
 - Roadway realignment to improve sight distances and installation of a TWLTL along length of project
 - To be bid in 2022
- Wiley Bridge Road at Cox Road
 - 8 of 8 parcels acquired
 - Construction of a roundabout
 - To be bid in 2021



Design

- Batesville Road at Sugar Pike Road
 - Construction of a roundabout
- Union Hill Road at Lower Union Hill Road
 - Construction of a roundabout
- Shoal Creek Road Improvements
 - Replacement of substandard pipe culverts and realignment of roadway
- Heard Road Extension
 - Phase 1 Bluffs Parkway to Fate Conn Road
 - Phase 4 & 5 Airport Road south through County property
 - Design to be completed 1st quarter 2022



Design

- SR 372 Truck Route (Ball Ground Bypass)
 - Concept Report Complete
 - Public information open house 2nd quarter 2020
- East Cherokee Drive Corridor Study
 - Corridor analysis of East Cherokee Drive from Mill Creek Road to SR 20 – 13.5 miles
 - Identify short-term, mid-term and long-term operational and capacity projects
- Arnold Mill Road Corridor Study
 - Corridor analysis of Arnold Mill Road from Neese Road to SR 140 – 7.5 miles
 - Identify short-term, mid-term and long-term operational and capacity projects






Cherokee County/City of Woodstock GDOT Projects

Design

- SR 92 at Trickum Road
 - Federally funded project construction of dual left-turn lanes and receiving lanes on all quadrants of intersection
 - Federal funds \$1 million ROW and \$2.2 million construction \$3.2 million total
 - Concept Report approved awaiting PFPR
- 575 at Towne Lake Parkway
 - Federal funds request for project operational improvements at 575 interchange at Towne Lake Parkway
 - Concept Report approved 2/16/21
 - Engineering/ROW/Construction funds will need to be requested
- 575 at Ridgewalk Parkway
 - Federal funds request for project operational improvements at 575 interchange at Ridgewalk Parkway
 - Diverging Diamond Interchange is preferred alternative \$5 million cost savings
 - Concept Report approved 3/1/21
 - Engineering/ROW/Construction funds will need to be requested

OVERVIEW OF CONCEPTUAL LAYOUT







QUESTIONS?

Jim Wilgus, P.E. SPLOST Roadway Manager Cherokee County Board of Commissioners jawilgus@cherokeega.com 770-721-7818

