January 15, 2014

CHEROKEE COUNTY CAPITAL PROGRAM MANAGEMENT

PROGRESS REPORT

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADWAY CONSTRUCTION								
Commerce Boulevard	1.079 Miles Gr.,Drain,Base,Pav & Bridge Const	N J Wilbanks Contractor, Inc.	08/12/12	365 Cal Days	$8,238,402.43	$8,110,932.81	98.00%	Road open to traffic. Punch list items remain.
Oakmont Drive	Pipe Replacement	Strack, Inc.	12/02/13	120 Cal Days	$68,400.00			Construction of pipe complete. Headwalls still to be poured.
Towne Lake Pkwy	Resurfacing	C W Matthews Conracting Co.,Inc.	08/06/13	120 Cal Days	$1,902,094.60	$1,529,154.00	80.00%	Paving of Towne Lake Parkway and Rose Creek Drive complete. Continue const. of decel lanes at Rose Creek, Arborhill Dr and Andover Way.
Tripp Road Bridge over Mill Creek	Bridge Repairs	Massana Construction	11/04/13	120 Cal Days	$358,051.00	$73,382.04	20.00%	Beginning installation of Rip Rap.

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADS & BRIDGES PROJECTS								
Roscoe Collett Court								Construction and Erosion Control plans complete. Easements for plans on file. Grading complete. Partial stone placement. Pave 2014.
Roscoe Collett Road								Constr & Eros Cntrl plans complete. Easements for plans on file. Clearing complete on gravel section. Paved section cleared of trees.
IN HOUSE DESIGN - ROADS & BRIDGES PROJECTS								
East Bells Ferry Rd	Intersection Improvement							Plans completed. ACOE easement received. Condemnation filed. We have possession of property.
Keeter Road	Holly Street to Canton City Limit							Design Complete. Erosion and Sediment Control Plans approved. Requesting RFP for added design services. Majority of R/W acquisition complete.
Little Road								Plans completed. Still need Erosion & Sediment control plans. Working on stream buffer variance with EPD and ACOE Permit.
Martin Lane								Plans completed. Project on hold.
Flatbottom Road	Lower vertical curve on Northridge Dr end							Plans complete; R/W acquisition also complete. Construction 2014.
Fate Conn Road	Lower vertical curve at Lower Burris Rd							Plans complete. R/W acquisition in progress. Construction 2014.
Hidden Valley Drive	Ash Street to end							Plans complete. R/W acquisition in progress.

PRECONSTRUCTION STATUS REPORT

	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
ROADWAY IMPROVEMENTS						
Earney Road Old Country Place to CCC Dam	Reconstruction			American Engineers designer. Construction and right of way plans complete. Right of way acquisition complete.		Profile was revised to minimize cut sections. Plans complete.
Hames Road/South Jett Rd	Reconstruction			Hames Rd. - Construction plans complete. South Jett Rd. - Construction plans complete. Finalizing R/W acquisition.		Revising plans to phase project and updating to current standards.
Steel Bridge Rd	Widening			LAI Engineering, designer. Construction plans complete. Right of way acquisition complete.		Bids for construction received on 1/7/14.
Wiley Bridge Road EPR 398 (057)	Reconstruction			Delon Hampton & Assoc designer. Southern R/W - R/W acquisition.	118 Closed:56 Negotiate:17	Project on hold.
INTERSECTION IMPROVEMENTS						
Bells Ferry Road South of Steels Bridge Rd	Imprv Sight Distance on NB approach to Bells Ferry Rd/Steels Br Inter			LAI Engineering designer. Construction and right of way plans complete.		Project on hold. Development of commercial parcels on hold.
Bells Ferry Road @ Ridge Road	Intersection Imprv. & Traffic Signal Design			URS Corp. designer. Construction and R/W plans complete.	10 Parcels	Project on hold. Data Book for right of way acquisitions is complete but needs updating.
East Cherokee Dr @ Lower Union Hill Road	Intersection Improvements			URS Corp. designer. Construction and R/W plans complete.		Project on hold. Development on hold. Developer to pay for installation of traffic signal and part of intersection. Developer agreement is in place.
East Cherokee Dr @ SR 20	Intersection Improvements			STV/Ralph Whitehead & Assoc. designer. Construction & R/W plans complete.		Plans being updated to current conditions and standards.
East Cherokee Dr@Tripp Rd	Intersection Improvements			Pond & Company designer. Construction and R/W plans complete.		Project on hold.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
INTERSECTION IMPROVEMENTS (Cont'd.)						
East Cherokee Dr. @ Old Hwy 5	Intersection Improvement			American Engineers, Inc., designer.		Plans being updated to current conditions and standards.
East Cherokee Dr.@SR 140	Intersection Improvement			Mactec, Inc. designer. Construction and right of way plans complete.		Plans being updated to current conditions and standards.
East Cherokee Drive @ South Holly Springs Rd/Thornwood Dr.	Intersection Improvement			URS Corp. designer. Construction and right of way plans complete.		Project on hold.
Kellogg Cr Rd @ Woodstock Rd	Intersection Improvements			Wolverton Assoc. designer. Construction & R/W plans complete. Right of way acquisition is complete.		Proj on hold. Development on hold. Developer agreemt in place. New Designer needed to update plans.
Lower Burris Rd/Puckett Cr Rd @ SR 140	Intersection Improvement			Ross Consulting Engr. Designer. Construction and R/W plans complete.		Project on hold.
Trickum Road @ Jamerson Road	Intersection Improvements			URS Corporation designer. Construction and R/W plans complete.		Project on hold.
Trickum Road @Wagon Trail/Trickum Hill Dr	Intersection Improvements			Keck & Wood designer. Construction and R/W plans complete.		Project on hold.
BRIDGES						

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
DESIGN PROJECTS						
ROADWAY IMPROVEMENTS						
Bells Ferry Rd Southfork Way to Victoria Road	STP 1375 (5) GDOT Project P.I. 630977			GDOT design&const. Cher Co to acquire R/W. Proj.limits rev.to end at Victoria Rd. Will be designed in-house at Dist 6. Environ.by consult.	141	GDOT restarted design. Survey complete. Working on new concept report.
INTERSECTION IMPROVEMENTS						
BRIDGES						
Bells Ferry Rd over L. River/Lake Allatoona	BRSSTP 1375 (6)			GDOT designer. Co. to buy R/W. GDOT wkg. at bidding with Bells Ferry Road proj. Will be designed in-house at Dist 6. Environ.by consult.		GDOT restarted design . Survey complete. Working on new concept report.

Rip Rap - Tripp Road Bridge

2014/01/21 11:17
Headwall - Oakmont Pipe Replacement

Turn Lane - Towne Lk Pkwy @ Andover
2014/01/21 11:46