MARCH 16, 2015

CHEROKEE COUNTY ROADWAY CAPITAL PROGRAM MANAGEMENT

PROJECT STATUS REPORT

CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
CONSTRUCTION - UNDER CONTRACT								
Steels Bridge Road	0.35 mile of reconstruct, incl. rt turn lanes	Johnson Landscapes dba Verical Earth	03/17/14	365 Cal Days	$744,261.33	$707,048.26	95.00%	Few punch list items remain to be completed.
SR 92 at Cherokee 75 Parkway	Traffic Signal Installation	Wilburn Engineering, Inc.	08/01/14	180 Cal Days	$139,000.00	$132,050.00	95.00%	Signal placed in full operation on March 10, 2015.
Culvert Rehabilitation Project 1	Culvert rehab at 2 loc's on Boston Ridge and 1 loc on Westside Ln	Chase Plumbing & Mechanical, LLC	TBD	180 Cal Days	$251,812.00	$0.00	0.00%	Construction contract awarded at 3/3/2015 BOC meeting.
Culvert Rehabilitation Project 2	Culvert rehab at 2 loc's on Bells Ferry Rd and 1 dbl loc on Plantation Trace	Site Engineering, Inc.	TBD	180 Cal Days	$311,960.00	$0.00	0.00%	Construction contract awarded at 3/3/2015 BOC meeting.
Tree Harvesting at Airport	Timber harvesting on 84 acs at Cherokee Co Airport	Canal Wood, LLC	TBD	90 Cal Days	$0.00	$0.00	0.00%	Construction contract awarded at 3/3/2015 BOC meeting.

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADS & BRIDGES IN-HOUSE CONSTRUCTION								
Roscoe Collett Court	Gravel roadway reconstruction and paving.							Paving and grassing is complete. Waiting on guardrail installation.
Roscoe Collett Road	Gravel roadway reconstruction and paving.							Paving and grassing is complete. Waiting on guardrail installation.
Burch Park Lane/Old Doss Lane	Construct new roadway leading to County park property							Project includes construction of a new roadway located off of Doss Road. Clearing of trees and buildings completed. Utilities cleared.
County Line Road Culvert Replacement	Replacement of deteriorated roadway culvert pipes							Project complete. Waiting on final roadway paving.
Canterbury Lane Drainage Improvement	Replacement of deteriorated roadway drainage system							Project complete. Waiting on placement of sod.

PRECONSTRUCTION STATUS REPORT

	PROJECT DESCRIPTION	CONSULTANT/ DESIGNER	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS OR COMMENTS	R/W PARCELS	COMMENTS
ROADWAY IMPROVEMENTS						
Keeter Road	Holly Street to Canton City Limit	Southeastern Engineering, Inc. (SEI)	Spring 2015	Revised plans to incorporate curb and gutter along majority of project. ACOE nationwide permit and EPD stream buffer variances received. Right-of-way acquisition complete.		Revised ES&PC control plans submitted to EPD. Revising plans per right-of-way negotiations. Calculating quantities.
SR 92 & Robin Road TE Project	SR 92 - Woodlands Drive to Santa Fe Trail and west side Robin Road	Keck & Wood, Inc.	Spring 2015	Construction plans complete, all GDOT approvals complete, Environmental approvals complete. Awaiting GDOT notice to proceed for construction.		Project involves sidewalk improvements and median improvements and landscaping on SR 92 within the LCI corridor and also along the west side of Robin Road. Street lighting will be installed under a separate contract with Cobb EMC.
Trickum Road North	Arnold Mill Road, north to entrance of proposed development	Moreland-Altobelli (MAAI)	Summer 2015	Construction plans complete. Traffic signal modification plan still in design. Right-of-way acquisition is in progress. Designer has contacted utility companies. CCWSA plans to replace existing water main.		Project includes correcting vertical alignment, widening, installing curb and gutter and sidewalk. Also includes adding left turn lane capacity on Arnold Mill Road eastbound at intersection.
Earney Road	Reconstruction - Old Country Place to Capital City Club property	American Engineers, Inc. (AEI)	In-house construction by Roads & Bridges	Construction and right-of-way plans complete. Right-of-way acquisition complete with exception of parcel with sediment pond.		Made some minor plan revisions per constructability review with Roads & Bridges. Revised ES&PC plans submitted to EPD.
Hames Road	Reconstruction	LAI Engineering		Revising plans to phase project construction, reflect completed right-of-way negotiations, adding sidewalk and roundabout at intersection with S. Jett Road.		Revising ES&PC control plans to meet current EPD requirements. Expecting 90% design plans in March.
INTERSECTION IMPROVEMENTS						
East Cherokee Dr at Lower Union Hill Road	Intersection Improvement & Traffic Signal	URS Corporation	Spring 2015	Construction and right-of-way plans recently updated to current standards and current EPD ES&PC standards. Right-of-way acquisition complete.		Developer to pay for portion of intersection improvement per development agreement already in place.
East Cherokee Dr at SR 20	Intersection Improvements & Traffic Signal Modification	STV/Ralph Whitehead & Assoc.	Spring 2015	Construction and right-of-way plans recently updated to current standards and current EPD ES&PC standards. Right-of-way acquisition complete.		GDOT has sent signal design to Atlanta for approval, still waiting on final permit. Awarded $150,000 in LMIG funds.
East Cherokee Dr at Old Hwy 5	Intersection Improvement	American Engineers, Inc. (AEI)		Plans are currently being updated to accommodate increased traffic patterns. Plans also being updated to current GDOT and EPD ES&PC standards.		Project will include dual left turn lanes from Old Hwy 5 to East Cherokee Dr east, and also dual left turn lanes from East Cherokee DR to Old Hwy 5 south. Project also includes right turn lane from East Cherokee Dr to Mill Creek Rd. Additonal receiving lanes also included on East Cherokee Dr and Old Hwy 5.
East Cherokee Dr at SR 140	Intersection Improvement & Traffic Signal Modification	AMEC, Inc. & Moreland-Altobelli Assoc, Inc. (MAAI)	Fall/Winter 2015	Plans updated to meet current GDOT and EPD ES&PC standards. Plans also updated to accommodate commercial development in SW quadrant. MAAI is working on environmental document.		Have had discussions with GDOT regarding possiblity of funding a portion of the construction cost. GDOT has committed to fund $1,000,000 of construction cost dependent upon approval of environmental document.

PRECONSTRUCTION STATUS REPORT

	PROJECT DESCRIPTION	CONSULTANT/ DESIGNER	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS OR COMMENTS	R/W PARCELS	COMMENTS
INTERSECTION IMPROVEMENTS (CONT.)						
Kellogg Creek Rd at Woodstock Rd	Intersection Improvements	Southeastern Engineering, Inc. (SEI)	Spring 2015	New design engineer is updating plans to meet current GDOT and EPD ES&PC standards.		All right-of-way has been acquired. Development Agreement has been signed with adjacent development. New developer will be making contribution before final plat is signed.
East Cherokee Drive at Dean Rusk MS Entrance	Intersection Improvements	Pond & Company	Winter/Spring 2016	Construction, ES&PC plans and right-of-way plans 90% complete.		Project will include improvements to East Cherokee Drive between Hickory Road and SR 140 including center left-turn lane and right-turn lanes.
Towne Lake Parkway at Wyngate Parkway	Intersection Improvements	Southeastern Engineering, Inc. (SEI)		Traffic study and intersection analysis completed.		Study finds that a right-turn lane is not warranted. Recommends left turn lane be installed on Wyngate Parkway entrance to Bascomb ES and on-site traffic flow revisions at Bascomb ES.
Wyngate Parkway at Bascomb Elementary School entrance	Intersection Improvements	BM&K Engineering		Construction, ES&PC plans and right-of-way plans 75% complete.		Project will include a left turn lane at the entrance to school on Wyngate Parkway. Will maximize storage in left turn lane.
Bells Ferry Road South of Steels Bridge Road	Improve sight distance on NB approach to Bells Ferry Rd/Steels Bridge intersection	LAI Engineering		Construction and right-of-way plans complete.		Project on hold. Development of adjacent commercial parcels on hold. Will require substantial construction staging to keep open to traffic. Plans will need updating.
Bells Ferry Road at Ridge Road	Intersection Improvement & Traffic Signal	URS Corporation		Construction and right-of-way plans complete.		Project on hold. Data Book for right of way acquisitions is complete but will need updating. Plans will need updating.
East Cherokee Dr at Tripp Road	Intersection Improvements	Pond & Company		Construction and right-of-way plans complete.		Project on hold. Plans will need updating.
East Cherokee Drive at South Holly Springs Rd/Thornwood Dr.	Intersection Improvement	URS Corporation		Construction and right-of-way plans complete. Will require EPD stream buffer variance for impacts to existing stream		Project on hold. Plans will need updating.
Lower Burris Rd/Puckett Creek Rd at SR 140	Intersection Improvement & Traffic Signal	Ross Consulting Engineers		Construction and right-of-way plans complete. GDOT has approved the installation of traffic signal.		Project on hold. Plans will need updating.
Trickum Road at Wagon Trail/Trickum Hills Dr	Intersection Improvements	Keck & Wood, Inc.		Construction and right-of-way plans complete.		Project on hold. Plans will need updating. Project includes providing a center left turn lane for both side roads. Also includes vertical realignment to improve sight distance. Several utility conflicts are anticipated - CCWSA water main and City of Woodstock water main. May have to close roadway in order to complete the vertical realignment.

PRECONSTRUCTION STATUS REPORT

	PROJECT DESCRIPTION	CONSULTANT/ DESIGNER	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS OR COMMENTS	R/W PARCELS	COMMENTS
INTERSECTION IMPROVEMENTS (CONT.)						
Trickum Road at Jamerson Road	Intersection Improvements	URS Corporation		Construction and right-of-way plans complete.		Project on hold. Plans will need updating.
Sixes Road at Gresham Mill Parkway	Traffic Signal	A&R Engineering	Fall 2015	Traffic signal design 90% complete.		Update of existing traffic signal design. County has the signal poles in storage, Plan will be updated to current GDOT standards and flashing yellow operation.
SIDEWALKS						
Canton Road Sidewalk Project	Sidewalk on west side of Canton Road from Cobb Co line to Stockwood Drive	Moreland-Altobelli (MAAI)		Project is 80% federally funded, designed per GDOT PDP. Notice to proceed with design issued January 2015.		Field survey and environmental assessment has commenced.
BRIDGES						

PRECONSTRUCTION STATUS REPORT

GDOT DESIGNED AND FUNDED PROJECTS

	PROJECT DESCRIPTION	CONSULTANT/ DESIGNER	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS OR COMMENTS	R/W PARCELS	COMMENTS
ROADWAY IMPROVEMENTS						
Bells Ferry Road - Southfork Way to Victoria Road	STP 1375 (5) GDOT Project P.I. 630977		2018	GDOT design and construct. County to acquire right-of-way. Project limit revised to end at Victoria Road.	141	GDOT restarted design phase. Survey is complete. On February batch for selection of a design consultant to complete the design of the project.
INTERSECTION IMPROVEMENTS						
BRIDGES						
Bells Ferry Road over Little River/Lake Allatoona	BRSSTP 1375 (6) GDOT Project P.I. 630975		2018	GDOT design and construct. County to acquire right-of-way. GDOT working to bid with Bells Ferry Road project.		GDOT restarted design phase. Survey is complete. Using current environmental consultant - McGee Partners to develop new concept report. On February batch for selection of a design consultant to complete the design of the project.

PRECONSTRUCTION STATUS REPORT

ROADS & BRIDGES CONSTRUCTED PROJECTS - DESIGN

ROADWAY IMPROVEMENTS

	PROJECT DESCRIPTION	CONSULTANT/ DESIGNER	PROPOSED LETTING DATE	DESIGN / PRECONSTRUCTION STATUS OR COMMENTS	R/W PARCELS	COMMENTS
Little Road	Widening and improvements - Hickory Road to Vaughn Road	In-house design and Moreland-Altobelli (MAAI)		Plans originally designed in-house. An EPD stream buffer variance and an ACOE Nationwide permit for stream impacts have both been obtained in summer 2014.		The ES&PC plans revised and submitted to EPD. Right-of-way acquisition is ready to be authorized.
Martin Lane	Widen and pave a substandard width roadway	In-house design		Right-of-way agent has visited all property owners. Approximately half support project and are willing to donate right-of-way. The other half are opposed to widening.		Based upon results of right-of-way acquisitions, it is recommended that we pave this roadway as-is and achieve maximum pavement width within existing right-of-way.
Toonigh Road	Lower vertical curve at Deerfield Drive	In-house design		Plans are complete. Minimal right-of-way and easements required.		This improvement will improve sight distance at approach to Blalock Road.
Bishop Road	Pave upaved portion of roadway leading to airport	Southeastern Engineering, Inc. (SEI)		Additional right-of-way will be required to accommodate typical section and drainage.		Design in progress.
Brick Mill Road	Widen and resurface a substandard width roadway	Southeastern Engineering, Inc. (SEI)		Several vertical curves need correction. Several drainage issued need correction prior to paving.		Design in progress. Utilities have been located and will be shown on the plans.
Kellogg Creek Road at Jacobs Road	Lower vertical curve at intersection with Jacobs Road	Southeastern Engineering, Inc. (SEI)		Project includes improving vertical geometry on Kellogg Creek Road to improve visibility at Jacobs Road intersection and approach to 90 degree curve.		Design in progress.
Victory Drive south of Kellogg Creek Road	Improve horizontal alignment at Patriots Park property	Southeastern Engineering, Inc. (SEI)		Project includes improving horizontal alignment on Victory Drive in vicinity of Patriots Park. Current curve does not meet standards for posted speed limit.		Design in progress.

Steels Bridge Road Improvement Project
2015/03/17 10:48

CHEROKEE 75
CORPORATE PARK
SR 92 / Alabama Rd
Cherokee 75 Corporate Park at SR 92 Traffic Signal
2015/03/17 10:25

Roscoe Collett Road Reconstruction
2015/03/17 13:40

Burch Park Lane off of Old Doss Road
2015/03/17 12:07

County Line Road Culvert Replacement
2015/03/17 13:00

Canterbury Court Drainage Improvements
2015/03/17 09:56