December 15, 2012

CHEROKEE COUNTY CAPITAL PROGRAM MANAGEMENT

PROGRESS REPORT

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADWAY CONSTRUCTION								
Commerce Boulevard	1.079 Miles Gr.,Drain,Base,Pav & Bridge Const	N J Wilbanks Contractor, Inc.	08/12/12	365 Cal Days	$8,040,687.35	$1,551,763.80	19.30%	

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADS & BRIDGES PROJECTS								
East Rope Mill Road	Reconstruct to meet 30 MPH speed design							Redesigned by property owners; R/W dedicated to County; Const by County. Clearing, grading and GAB is complete.
Roscoe Collett Court								Construction and Erosion Control plans complete. Easements for plans on file. Grading complete. Partial stone placement. Pave 2013.
Roscoe Collett Road								Construction and Erosion Control plans complete. Easements for plans on file. Clearing mostly complete on gravel section, minor grading. On hold until spring.
Upper Sweetwater Trail	Woodall Rd eastward to Sisley Trl - 2500 Ft.							Grading complete. Paving on hold pending weather.
IN HOUSE DESIGN - ROADS & BRIDGES PROJECTS								
East Bells Ferry Rd	Intersection Improvement							Plans completed. ACOE easement received. Condemnation filed. We have possession of property.
Keeter Road	Holly Street to Canton City Limit							Design Complete. Erosion and Sediment Control Plans approved. Right of way acquisition to begin in January.
Little Road								Plans completed. Still need Erosion & Sediment control plans.
Martin Lane								Plans completed. Project on hold.

PRECONSTRUCTION STATUS REPORT

	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
ROADWAY IMPROVEMENTS						
Earney Road Old Country Place to CCC Dam	Reconstruction			American Engineers designer. Construction and right of way plans complete. Right of way acquisition complete.		American Engineers revising profile to minimize cut sections. Plans complete.
Hames Road/South Jett Rd	Reconstruction			Hames Rd. - Construction plans complete. South Jett Rd. - Construction plans complete. Finalizing R/W acquisition.		Project on hold. Some Right-of-way acquisition still remains.
Steel Bridge Rd	Widening			LAI Engineering, designer. Construction plans complete. Right of way acquisition complete.		Project on hold. Plans updated to reflect new subdivision entrance. Plans complete.
Wiley Bridge Road EPR 398 (057)	Reconstruction			Delon Hampton & Assoc designer. Southern R/W - R/W acquisition.	118 Closed:56 Negotiate:17	Project on hold.
INTERSECTION IMPROVEMENTS						
Bells Ferry Road South of Steels Bridge Rd	Imprv Sight Distance on NB approach to Bells Ferry Rd/Steels Br Inter			LAI Engineering designer. Construction and right of way plans complete.		Project on hold. Development of commercial parcels on hold.
Bells Ferry Road @ Ridge Road	Intersection Imprv. & Traffic Signal Design			URS Corp. designer. Construction and R/W plans complete.	10 Parcels	Project on hold. Data Book for right of way acquisitions is complete.
East Cherokee Dr @ Lower Union Hill Road	Intersection Improvements			URS Corp. designer. Construction and R/W plans complete.		Project on hold. Development on hold. Developer to pay for installation of traffic signal and part of intersection. Developer agreement is in place.
East Cherokee Dr @ SR 20	Intersection Improvements			STV/Ralph Whitehead & Assoc. designer. Construction & R/W plans complete.		Project on hold.
East Cherokee Dr@Tripp Rd	Intersection Improvements			Pond & Company designer. Construction and R/W plans complete.		Project on hold.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
INTERSECTION IMPROVEMENTS (Cont'd.)						
East Cherokee Dr. @ Old Hwy 5	Intersection Improvement			American Engineers, Inc., designer.		Design complete. R/W in FY 2013 Budget.
East Cherokee Drive @ South Holly Springs Rd/Thornwood Dr.	Intersection Improvement			URS Corp. designer. Construction and right of way plans complete.		Project on hold. R/W in FY 2013 Budget.
Kellogg Cr Rd @ Woodstock Rd	Intersection Improvements			Wolverton Assoc. designer. Construction & R/W plans complete. Right of way acquisition is complete.		Project on hold. Development on hold. Developer agreement is in place. Construction in FY 2013 Budget.
SR 140 @ East Cherokee Dr.	Intersection Improvement			Mactec, Inc. designer. Construction and right of way plans complete.		Project on hold.
SR 140 @ Lower Burris Rd/Puckett Cr Rd	Intersection Improvement			Ross Consulting Engr. Designer. Construction and R/W plans complete.		Project on hold.
Trickum Road @ Jamerson Road	Intersection Improvements			URS Corporation designer. Construction and R/W plans complete.		Project on hold. R/W in FY 2013 Budget.
Trickum Road @Wagon Trail/Trickum Hill Dr	Intersection Improvements			Keck & Wood designer. Construction and R/W plans complete.		Project on hold.
BRIDGES						
Tripp Road	Bridge Repair			AECOM designer.		Plans complete.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
DESIGN PROJECTS						
ROADWAY IMPROVEMENTS						
Bells Ferry Rd Southfork Way to Victoria Road	STP 1375 (5) GDOT Project P.I. 630977			GDOT design&const. Cherokee Co. to acquire R/W. Proj.limits rev.to end at Victoria Rd.	141	GDOT to restart design in 2013.
INTERSECTION IMPROVEMENTS						
BRIDGES						
Bells Ferry Rd over L. River/Lake Allatoona	BRSSTP 1375 (6)			GDOT designer. County to buy R/W. GDOT working at bidding with Bells Ferry Road project.		GDOT to restart design in 2013.

Commerce Boulevard
2012/12/11 13:41

Roscoe Collett Court
2012/12/11 12:43