CHEROKEE COUNTY CAPITAL PROGRAM MANAGEMENT
SPLOST ROADWAY PROJECTS

PROGRESS REPORT

MARCH 15, 2011

PRECONSTRUCTION STATUS REPORT

	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
ROADWAY IMPROVEMENTS						
Earney Road Old Country Place to CCC Dam	Reconstruction			American Engineers designer. Construction and right of way plans complete. Right of way acquisition complete.		Project on hold. Possible construction by Roads & Bridges.
East Rope Mill Road	Reconstruct to meet 30 MPH speed design			American Engineers designer. Construction and right of way plans complete.		Project on hold. Property owners talking about combining parcels and realigning roadway.
Hames Road/South Jett Rd	Reconstruction			Hames Rd. - Construction plans complete. South Jett Rd. - Construction plans complete. Finalizing R/W acquisition.		Project on hold. Some Right-of-way acquisition still remains.
Ragsdale Road	Reconstruction			Delon Hampton & Assoc designer. Construction plans complete. Right of way acquisition complete.		Project on hold. Roads & Bridges may construct.
Steel Bridge Rd	Widening			LAI Engineering, designer. Construction plans complete. Right of way acquisition complete.		Project on hold. Roads & Bridges may construct. Updating plans to minimize cut and fill and adding new subdivision.
Wiley Bridge Road EPR 398 (057)	Reconstruction			Delon Hampton & Assoc designer. Southern R/W - R/W acquisition.	118 Closed:56 Negotiate:17	Project on hold. Reviewed plans and sent comments back to designer 6/5/09.
INTERSECTION IMPROVEMENTS						
Bells Ferry Road South of Steels Bridge Rd	Imprv Sight Distance on NB approach to Bells Ferry Rd/Steels Br Inter			LAI Engineering designer. Construction and right of way plans complete.		Project on hold. Development of commercial parcels on hold.
Bells Ferry Road @ Ridge Road	Intersection Imprv. & Traffic Signal Design			URS Corp. designer. Construction and R/W plans complete.	10 Parcels	Project on hold. Richard C. Ford has completed a Data Book for right of way acquisitions.
East Cherokee Dr @ Lower Union Hill Road	Intersection Improvements			URS Corp. designer. Construction and R/W plans complete.		Project on hold. Development on hold. Developer to pay for installation of traffic signal and part of intersection. Developer agreement is in place.
East Cherokee Dr @ SR 20	Intersection Improvements			STV/Ralph Whitehead & Assoc. designer. Construction & R/W plans complete.		Project on hold.
East Cherokee Dr@Tripp Rd	Intersection Improvements			Pond & Company designer. Construction and R/W plans complete.		R/W acquisition is beginning. Rick Ford completing data book and appraisals. Roads & Bridges may construct.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
CONSTRUCTION PLANS COMPLETE						
INTERSECTION IMPROVEMENTS (Cont'd.)						
Kellogg Cr Rd @ Woodstock Rd	Intersection Improvements			Wolverton Assoc. designer. Construction & R/W plans complete. Right of way acquisition is complete.		Development on hold. Developer agreement is in place.
SR 140/Lower Burris Rd/Puckett Cr Rd	Intersection Improvement			Ross Consulting Engr. Designer. Construction and R/W plans complete.		Project on hold.
Trickum Road @ Jamerson Road	Intersection Improvements			URS Corporation designer. Construction and R/W plans complete.		Project on hold. Look at possibly adding to Cobb County Jamerson Road project.
Trickum Road @Wagon Trail/Trickum Hill Dr	Intersection Improvements			Keck & Wood designer. Construction and R/W plans complete.		Project on hold.

PRECONSTRUCTION STATUS REPORT

ROAD NAME	PROJ NO.	PROPOSED ADVERTISE DATE	PROPOSED LETTTING DATE	DESIGN / PRECONSTRUCTION STATUS COMMENTS	R/W PARCELS	COMMENTS
DESIGN PROJECTS						
ROADWAY IMPROVEMENTS						
Bells Ferry Rd Southfork Way - Little River Bridge	STP 1375 (5) GDOT Project P.I. 630977			GDOT design and construction. Cherokee County to acquire right of way. GDOT has project on hold.	141	Reviewed the VES report from DHA & sent comments back to GDOT 12/21/07. New Project Manager at GDOT to possibly restart design in 2011.
INTERSECTION IMPROVEMENTS						
East Cherokee Dr. @ Old Highway 5	Intersection Improvement			American Engineers, Inc., designer.		Working on completing preliminary plans.
East Cherokee Drive/South Holly Springs Rd/Thornwood Dr.	Intersection Improvement			URS Corp. designer.		Reviewing final plans.
SR 140 @ East Cherokee Dr.	Intersection Improvement			Mactec, Inc. designer.		Completing final plans.
BRIDGES						
Bells Ferry Rd over L. River/Lake Allatoona	BRSSTP 1375 (6)			GDOT designer. County to buy R/W. GDOT working at bidding with Bells Ferry Road Project. GDOT has placed design on hold.		New Project Manager at GDOT to possibly restart design in 2011.
Tripp Road	Bridge Repair			AECOM is working on plans to construct bridge abutment repairs.		Contract being finalized.

1% CONSTRUCTION STATUS REPORT

PROJ NO.	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPLETION DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPLETE	COMMENTS
BRIDGE PROJECTS								
Howell Br Rd Bridge @ Sharp Mtn Creek	Bridge Replacement	Sunbelt Structures	-	-	$1,443,800.00	-	-	Trees to be planted December 2010 - first growing season.
ROADWAY CONSTRUCTION								
Cherokee County Soccer Complex	Construct & install access rds,parking lots & soccer fields	F.E. Sims Enterprises, Inc.	03/02/09	180 Cal Days *	$3,328,246.16	$3,119,939.00	95.00%	Pay items complete. Contractor working on Punch List. Needs stand of grass for acceptance.
Priest Rd/Hunt Rd Connector	Grading, Drain, Base & Paving, Culvert	Sunbelt Structures	04/26/10	300 Cal Days	$2,197,433.66	$1,627,294.00	73.00%	Paved binder. Sidewalk placed. Final dressing and grass.
Wade Green Rd	Landscaping & Enhancements	Butch Thompson Enterprises, Inc.	02/05/10	180 Cal Days	$207,866.94	$167,611.00	80.00%	Will final project at end of growing season for plants.

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
ROADS & BRIDGES PROJECTS								
2011 LARP S012948 - LAR	14 various Co rds 12.59 miles resurfacing							R & B has completed 5 roads. 9 remaining. Patching & leveling. 50% ready to pave (topping).
2011 LMIG S013190-PR								Patching & Leveling. 70% ready to pave (topping).
Epperson Road								Clearing and grubbing 50% complete. Widened & graded from Henson Rd to E. Cherokee Dr. No topping yet. Project 25% complete.
Roscoe Collett Court								Construction and Erosion Control plans complete. Dennis has easements for plans.
Roscoe Collett Road								Construction and Erosion Control plans complete. Dennis has easements for plans.
Upper Sweetwater Trail	Woodall Rd eastward to Sisley Trl - 2500 Ft.							Construction and erosion control plans complete. R/W complete.

1% CONSTRUCTION STATUS REPORT

PROJ NO	PROJECT DESCRIPTION	CONTRACTOR	NOTICE TO PROCEED	COMPL DATE	CURRENT CONTRACT AMOUNT	EARNED TO DATE	PERCENT COMPL	COMMENTS
IN HOUSE DESIGN - ROADS & BRIDGES PROJECTS								
Keeter Road	Holly Street to Canton City Limit							Base survey completed. Design not started.
Little Road								Field review with Cliff and Joe 9/14/10. Plans being revised. FPR on 2nd section 3/7/11. Working on grade revision.
Martin Lane								Plans completed.
Old Mill Road	SR 20 to Arbor Hill Rd							Plans completed.
East Bells Ferry Rd	Intersection Improvement							Survey complete. Field Plan review 11/22/10. Plans complete
Land Road @ Fire Station								Plans completed.

Welcome to
Cherokee
County
A Great Place to Live, Work and Play
Wade Green Road
03/17/2011 13:44

Priest Rd/Hunt Rd Connector
03/17/2011 12:55